

# National Institute of Technology Karnataka, Surathkal, Mangaluru - 575025

## QUARTERLY PROGRESS REPORT (for works costing more than ₹ 5 crore)

Report for the 2nd quarter of the year 2025-26 (July - September, 2025)

### Details of major works entrusted

| Sl. No. | Name of work and location | Estimated cost - INR (₹ in crore) | Tendered cost (₹ in crore) | % above OR below of rates | Agreement no. | Agency | Date of commencement | Date for completion | Physical progress | Remarks |
|---------|---------------------------|-----------------------------------|----------------------------|---------------------------|---------------|--------|----------------------|---------------------|-------------------|---------|
|---------|---------------------------|-----------------------------------|----------------------------|---------------------------|---------------|--------|----------------------|---------------------|-------------------|---------|


Category -I (a) - Civil Works: ( ₹ 5.00 crore and above)

Nil

Category -I (b) - Turnkey work contracts: ( ₹ 5.00 crore and above)

The following works are entrusted to Central Public Works Department on "Deposit Work" basis

|   |                                                                                                                         |              |                   |            |                                                                                         |                                                                                                               |
|---|-------------------------------------------------------------------------------------------------------------------------|--------------|-------------------|------------|-----------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| 1 | Extension of electrical lines to the Campus Residential area from the 33kV substation" - [IRG - Staff Development Fund] | ₹ 8.61 crore | Entrusted to CPWD | 09-10-2023 | Scheduled date of completion 08-07-2025<br>extended /Revised completion date 28-02-2025 | Work is under progress.<br>The present progress achieved is about 99% - charging of station is under progress |
|---|-------------------------------------------------------------------------------------------------------------------------|--------------|-------------------|------------|-----------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|

  
 ज्योति डी. देसाय / Deputy Director  
 राष्ट्रीय प्रौद्योगिकी संस्थान कर्नाटक  
 National Institute of Technology Karnataka  
 सुरथकल, मंगलूरु-५७५०२५ / Surathkal, Mangaluru-575025  
 कर्नाटक, भारत / Karnataka, India